











ID	Task Name	Start	Finish	2012		2013				2014				2015				2016				2017					
				Q3 '11	Q4 '11	Q1 '12	Q2 '12	Q3 '12	Q4 '12	Q1 '13	Q2 '13	Q3 '13	Q4 '13	Q1 '14	Q2 '14	Q3 '14	Q4 '14	Q1 '15	Q2 '15	Q3 '15	Q4 '15	Q1 '16	Q2 '16	Q3 '16	Q4 '16	Q1 '17	Q2 '17
173	Package 3, M Orr IS & Mansfield HS (\$8.1M CCAP)	4/14/14	7/1/16																								
174	Band Hall Design	4/14/14	3/10/15																								
175	Site Layout, Survey and SD Design	4/14/14	8/22/14																								
176	SD Board Approval	8/26/14	8/26/14																								
177	DD and CD Design for Permitting	8/27/14	12/30/14																								
178	COM Permit Review and Approval	2/11/15	3/10/15																								
179	School Renovations Design	4/23/14	3/10/15																								
180	Pre-Design Projects Analysis	4/23/14	6/17/14																								
181	School Plan Layouts	6/18/14	8/26/14																								
182	School Reviews and Detailed Design	8/27/14	12/16/14																								
183	CD Design for Permitting	12/17/14	2/10/15																								
184	COM Permit Review and Approval	2/11/15	3/10/15																								
185	Package 3 Bid and Award	3/16/15	4/28/15																								
186	Bid Advertisement	3/16/15	3/23/15																								
187	Issue Bid Documents	3/16/15	3/16/15																								
188	Pre- Bid Meeting	3/24/15	3/24/15																								
189	Bid Time Part A	3/24/15	4/14/15																								
190	Part B Submittal	4/15/15	4/17/15																								
191	Award Selection	4/20/15	4/24/15																								
192	Board Award Approval	4/28/15	4/28/15																								
193	Package 3 Construction	5/4/15	7/1/16																								
194	Notice to Proceed	5/4/15	5/4/15																								
195	Construction Package 3 (On-Site)	6/1/15	3/31/16																								
196	Float Time Allowance	4/1/16	6/30/16																								
197	Substantial Completion	7/1/16	7/1/16																								

ID	Task Name	Start	Finish	2012				2013				2014				2015				2016				2017							
				Q3 '11	Q4 '11	Q1 '12	Q2 '12	Q3 '12	Q4 '12	Q1 '13	Q2 '13	Q3 '13	Q4 '13	Q1 '14	Q2 '14	Q3 '14	Q4 '14	Q1 '15	Q2 '15	Q3 '15	Q4 '15	Q1 '16	Q2 '16	Q3 '16	Q4 '16	Q1 '17	Q2 '17	Q3 '17	Q4 '17		
198	Renovations Wave 1, 16 Facilities (\$19.8M CCAP)	4/24/13	8/14/15	[Gantt bar spanning from Q2 '13 to Q4 '15]																											
199	Facilities Renovations Design	4/24/13	3/25/14	[Gantt bar spanning from Q2 '13 to Q1 '14]																											
200	Pre-Design Projects Analysis	4/24/13	6/18/13	[Task bar from Q2 '13 to Q3 '13]																											
201	School Facility Plan Layouts	6/19/13	8/13/13	[Task bar from Q3 '13 to Q4 '13]																											
202	School Reviews and Detailed Design	8/14/13	12/3/13	[Task bar from Q4 '13 to Q1 '14]																											
203	CD Design for Permitting	12/4/13	2/25/14	[Task bar from Q1 '14 to Q2 '14]																											
204	COA, COM Permit Reviews and Approvals	2/26/14	3/25/14	[Task bar from Q2 '14 to Q3 '14]																											
205	Package Wave 1 Bid and Award	3/31/14	5/27/14	[Task bar from Q3 '14 to Q4 '14]																											
206	Bid Advertisement	3/31/14	4/7/14	[Task bar from Q3 '14 to Q4 '14]																											
207	Issue Bid Documents	4/1/14	4/1/14	[Task bar from Q4 '14 to Q4 '14]																											
208	Pre- Bid Meeting	4/8/14	4/8/14	[Task bar from Q4 '14 to Q4 '14]																											
209	Bid Time Part A	4/8/14	4/29/14	[Task bar from Q4 '14 to Q1 '15]																											
210	Part B Submittal	4/30/14	5/2/14	[Task bar from Q4 '14 to Q1 '15]																											
211	Award Selection	5/5/14	5/9/14	[Task bar from Q1 '15 to Q1 '15]																											
212	Board Award Approval	5/27/14	5/27/14	[Task bar from Q1 '15 to Q1 '15]																											
213	Wave 1 Construction	6/2/14	8/14/15	[Gantt bar spanning from Q2 '14 to Q4 '15]																											
214	Notice to Proceed	6/2/14	6/2/14	[Task bar from Q2 '14 to Q2 '14]																											
215	Construction Wave 1 (On-Site)	6/3/14	7/31/15	[Gantt bar spanning from Q2 '14 to Q3 '15]																											
216	Willie Brown ES	6/3/14	6/27/14	[Task bar from Q2 '14 to Q3 '14]																											
217	Anna May Daulton ES	6/30/14	7/24/14	[Task bar from Q3 '14 to Q4 '14]																											
218	Kenneth Davis ES	7/25/14	8/20/14	[Task bar from Q4 '14 to Q1 '15]																											
219	Imogene Gideon ES	8/21/14	9/16/14	[Task bar from Q1 '15 to Q2 '15]																											
220	Carol Holt ES	9/17/14	10/13/14	[Task bar from Q2 '15 to Q3 '15]																											
221	DP Morris ES	10/14/14	11/7/14	[Task bar from Q3 '15 to Q4 '15]																											
222	Cora Spencer ES	11/10/14	12/4/14	[Task bar from Q4 '15 to Q1 '16]																											
223	Donna Shepard ES	12/5/14	12/31/14	[Task bar from Q1 '16 to Q1 '16]																											
224	Asa Low MS	1/1/15	1/27/15	[Task bar from Q1 '16 to Q1 '16]																											
225	Alternative Education	1/28/15	2/23/15	[Task bar from Q1 '16 to Q2 '16]																											
226	Ben Barber & Frontier HS	2/24/15	3/20/15	[Task bar from Q2 '16 to Q3 '16]																											
227	Timberview HS	3/23/15	4/16/15	[Task bar from Q3 '16 to Q4 '16]																											
228	Administration and Rock Gym Buildings	4/17/15	5/13/15	[Task bar from Q4 '16 to Q1 '17]																											
229	Anderson Building and Student Services	5/14/15	6/9/15	[Task bar from Q1 '17 to Q2 '17]																											
230	RL Anderson Stadium	6/10/15	7/6/15	[Task bar from Q2 '17 to Q3 '17]																											
231	Griffen Operations Complex	7/7/15	7/31/15	[Task bar from Q3 '17 to Q4 '17]																											
232	Float Time Allowance	8/3/15	8/13/15	[Task bar from Q4 '17 to Q4 '17]																											
233	Substantial Completion	8/14/15	8/14/15	[Task bar from Q4 '17 to Q4 '17]																											

ID	Task Name	Start	Finish	2012				2013				2014				2015				2016				2017				
				Q3 '11	Q4 '11	Q1 '12	Q2 '12	Q3 '12	Q4 '12	Q1 '13	Q2 '13	Q3 '13	Q4 '13	Q1 '14	Q2 '14	Q3 '14	Q4 '14	Q1 '15	Q2 '15	Q3 '15	Q4 '15	Q1 '16	Q2 '16	Q3 '16	Q4 '16	Q1 '17	Q2 '17	Q3 '17
270	Trade Construction Packages (\$11.2M)	12/5/11	8/13/12	[Gantt bar]																								
271	Facilities Wireless and Security Systems	12/5/11	5/4/12	[Gantt bar]																								
272	Pre-Design Analysis with Schools Renovations	12/5/11	12/30/11	[Gantt bar]																								
273	Re-allocate Power Factor Work to Facilities	12/5/11	12/30/11	[Gantt bar]																								
274	Segregate Wireless from Schools for Trade Work	12/5/11	12/30/11	[Gantt bar]																								
275	HA Design Facilities Security Systems (\$6,066,400)	12/5/11	1/27/12	[Gantt bar]																								
276	HA Design Facilities Wireless Systems (\$3,304,755)	12/5/11	1/27/12	[Gantt bar]																								
277	MISD and Specialist Reviews	1/30/12	2/17/12																									
278	Complete Priority 1 Package for Bid	2/20/12	4/6/12																									
279	COA, COM Permit Reviews and Approvals	4/9/12	5/4/12																									
280	Package Priority 1 Bid and Award	4/9/12	5/22/12																									
281	Bid Advertisement	4/9/12	4/16/12																									
282	Issue Bid Documents (Seven Facilities)	4/10/12	4/10/12																									
283	Pre- Bid Meetings	4/17/12	4/17/12																									
284	Bid Time Part A	4/17/12	5/8/12																									
285	Part B Submittals	5/9/12	5/11/12																									
286	Award Selections	5/14/12	5/18/12																									
287	Board Awards Approval	5/22/12	5/22/12																									
288	Priority 1 Construction (High Schools)	5/28/12	8/13/12																									
289	Notice to Proceed	5/28/12	5/28/12																									
290	Construction Security & Wireless in Facilities(On-Site)	6/4/12	7/13/12																									
291	Lake Ridge High School	6/4/12	6/22/12																									
292	Timberview High School	6/4/12	6/22/12																									
293	Summit High School	6/4/12	6/22/12																									
294	Alternative Education	6/4/12	6/22/12																									
295	Mansfield High School	6/25/12	7/13/12																									
296	Legacy High School	6/25/12	7/13/12																									
297	Ben Barber CTA, Frontier HS	6/25/12	7/13/12																									
298	Testing and Completion	7/16/12	8/10/12																									
299	Substantial Completion	8/13/12	8/13/12																									
300	Complete IS, MS, HS Facilities Security and Wireless	4/9/12	8/15/13																									
301	Complete Design Development	4/9/12	6/1/12																									
302	Complete Facilities Package for Bid	4/9/12	5/11/12																									
303	COA, COM Permit Reviews and Approvals	5/14/12	6/1/12																									
304	Completion Package Bid and Award	6/4/12	7/24/12																									
305	Bid Advertisement	6/4/12	6/11/12																									
306	Issue Bid Documents (35 Facilities)	6/5/12	6/5/12																									
307	Pre- Bid Meetings	6/12/12	6/12/12																									
308	Bid Time Part A	6/13/12	7/3/12																									
309	Part B Submittals	7/4/12	7/6/12																									
310	Award Selections	7/9/12	7/13/12																									
311	Board Awards Approval	7/24/12	7/24/12																									
312	Completion Construction (Remaining Facilities)	7/30/12	8/15/13																									
313	Notice to Proceed	7/30/12	7/30/12																									
314	Construction Security & Wireless in Facilities(On-Site)	8/2/12	7/31/13																									
315	Testing and Completion	8/1/13	8/14/13																									
316	Substantial Completion	8/15/13	8/15/13																									

ID	Task Name	Start	Finish	2012				2013				2014				2015				2016				2017			
				Q3 '11	Q4 '11	Q1 '12	Q2 '12	Q3 '12	Q4 '12	Q1 '13	Q2 '13	Q3 '13	Q4 '13	Q1 '14	Q2 '14	Q3 '14	Q4 '14	Q1 '15	Q2 '15	Q3 '15	Q4 '15	Q1 '16	Q2 '16	Q3 '16	Q4 '16	Q1 '17	Q2 '17
317	Playgrounds Irrigation (\$0.5M)	2/21/12	8/13/12																								
318	Design	2/21/12	4/3/12																								
319	Initial Scope Meeting with Ramsey LA, A/E	2/21/12	2/21/12																								
320	Sites Investigation and MISD Maintenance Review	2/22/12	3/6/12																								
321	Detailed Bid Documents	3/7/12	4/3/12																								
322	Bid and award	4/9/12	5/22/12																								
323	Advertisements	4/9/12	4/16/12																								
324	Issue Bid Documents	4/10/12	4/10/12																								
325	Bid Development	4/11/12	5/1/12																								
326	Bid Award Selection	5/2/12	5/15/12																								
327	Board Award Approval	5/22/12	5/22/12																								
328	Contract Execution	5/16/12	5/22/12																								
329	Construction	5/23/12	8/13/12																								
330	Notice to Proceed	5/23/12	5/23/12																								
331	Irrigation Install at Willie Brown ES	6/4/12	6/29/12																								
332	Irrigation Install at DP Morris ES	6/11/12	7/13/12																								
333	Irrigation Install at Kenneth Davis ES	6/11/12	7/13/12																								
334	Irrigation Install at Imogene Gideon ES	6/18/12	7/20/12																								
335	Irrigation Install at Donna Shepard IS	6/18/12	8/3/12																								
336	Irrigation Install at Cross Timbers IS	6/18/12	8/3/12																								
337	Irrigation Install at Mary Orr IS	6/18/12	8/3/12																								
338	Commision and Complete Installations	8/6/12	8/13/12																								