

District Wide Wireless and Security Projects (Org. Code 936-937)

Schedule Summary

ID	Task Name	Start	Finish	2012				2013		
				Q4 '11	Q1 '12	Q2 '12	Q3 '12	Q4 '12	Q1 '13	Q2 '13
317	Facilities Wireless and Security Systems Design	12/5/11	4/20/12	←						
326	Package Priority 1 Bid and Award (High Schools)	4/9/12	5/22/12			→				
334	Package Priority 1 Construction (High Schools)	6/4/12	2/18/13				→			
335	Notice to Proceed	6/4/12	6/4/12			◆ 6/4				
336	Construction Security & Wireless in Facilities(On-Site)	6/4/12	11/26/12				→			
337	Timberview High School	6/4/12	10/23/12				→			
338	Summit High School	6/4/12	10/15/12				→			
339	Mansfield High School	6/11/12	10/15/12				→			
340	Legacy High School	6/11/12	11/8/12				→			
341	Lake Ridge High School	6/25/12	10/31/12				→			
342	Ben Barber CTA, Frontier HS	7/30/12	10/31/12				→			
343	Alternative Education Center	8/3/12	11/26/12				→			
344	Center for the Performing Arts	9/25/12	11/26/12				→			
345	Testing and Completion	11/27/12	2/15/13					→		
346	Substantial Completion	2/18/13	2/18/13						◆ 2/18	

Cost Summary

Contract Award Amount: \$2,193,572.00

Change Orders: \$548,284.00

Final Contract Amount: \$2,741,856.00

Status Summary

1. Due to the extent of the design work and need for prioritized development, Alternative Education, Summit, Mansfield, Timberview, Legacy, Ben Barber/ Frontier and Lake Ridge High Schools are first planned for construction. The remaining Facilities are planned following these priority projects.
2. High School Wireless and Security Systems installations, including software upgrades, are complete and operational. Pending final system programming completion, a walk through will be conducted at each facility to verify all programming applications are operating and reporting correctly.
3. The Certificate of Substantial Completion was issued on February 18, 2013.